



# CITY OF BUSHNELL MULTI-MODAL PROJECT ONGOING CONSTRUCTION

## Citizens Progress Report Through February 22, 2012

### Park Improvements Project

The Storm Tech equipment will continue to be installed through February 15<sup>th</sup>. The QGS construction crew will be rough grading the park area and stockpiling materials through February 22<sup>nd</sup>. Then from February 13<sup>th</sup> through the 14<sup>th</sup> they will be staking out the construction site and laying out the islands. At this point you will have a better idea of what some of the park will look like. From February 9<sup>th</sup> through the 22<sup>nd</sup> the construction crew will be working on the electrical, irrigation and gazebo layouts.

The finished park will have the following amenities:

- Bus Shelter
- Drinking fountains
- Gazebo
- Park Benches
- Trash Receptacles
- Bike Racks

### Drainage Improvements Project

Art Walker Construction is expecting to start work on March 1<sup>st</sup>, 2012. CSX reviews all construction to ensure public safety when there is any construction near the railroad tracks. Construction cannot begin until we receive the CSX Railroad permit, which is still being reviewed by CSX at this time.

**Please note:** This is just an estimated start date of construction; construction could start sooner or later than expected. The City staff and Art Walker Construction will keep all businesses affected by this project informed. The Businesses will be given at least a 1 week notice before construction begins in their area. When construction does begin it will start at the railroad tracks at the intersection of Market St and Bushnell Plaza.

## **Sidewalks and Bike Path Project**

Art Walker Construction will be replacing the grass that was removed when construction started on the sidewalks and bike path. They will be putting the new grass down within the next few weeks. Cement is being poured in various locations around Bushnell. Please do not tamper with the fencing, the construction area or the freshly poured cement as this will cause delays and additional expenses. Art Walker will be restoring all driveways and right of ways to their pre-construction state. If you have any questions or concerns regarding the work being done in your area please call City Hall at (352) 793-2591 during normal business hours.

**Please note: The sidewalks and bike path are being constructed in the City of Bushnell's right of way only.**

---

**ALL PHASES OF THE MULTI MODAL PROJECT ARE OVERSEEN BY HDR CONSTRUCTION CONTROL CORPORATION ON BEHALF OF THE CITY OF BUSHNELL. HDR PROVIDES CONSTRUCTION INSPECTION AND CONTRACT MANAGEMENT SERVICES FOR THE CITY. THEY ARE MAKING SURE THAT WE ARE GETTING WHAT THE GRANT MONEY HAS PAID FOR AND WHAT WAS PROMISED TO US IN THE CONTRACTS WITH THE CONSTRUCTION COMPANIES.**